GOVERNEMNT OF ANDHRAPRADESH
ABSTRACT

Tribal Welfare Department- RIDF XXII (Nabard Aid) - Work "Construction of Andhra Pradesh Tribal Welfare Residential School (Girls) at Srikalahasthi in Chittoor District with an Est.Cost of Rs.300.00 lakhs (Rupees Three Hundred Lakhs Only)"-2nd Extention of Agreement Time (EOAT) proposal submitted for sanction up to 15.11.2020 –Orders-Issued.

SOCIAL WELFARE (TW-BUD) DEPARTMENT

G.O.RT.No. 401 **Dated: 23-10-2020**

Read the following:-

1. From the Engineer-in-Chief (FAC), Tribal Welfare, Vijayawada, A.P., Lr. No./DEEII/AEEIII/NABARDXXII/SRIKALAHASTI/2nd EOAT/Dated:28/09/2020.
2. GO.Rt.No.391, dt:13-12-2016 of Tribal Welfare (Budget) Department.

****

O R D E R :

In the reference read above, the Engineer-in-Chief, Vijayawada has informed that the EoSE, Tribal Welfare, Zone-III & IV, has submitted 2nd Extension of Agreement time (EOAT) proposal for work sanctioned under RIDF-XXII tranche (Nabard Aid) requesting for sanction of 2nd EoAT up to 15-11-2020 without proposing Liquidate Damages (LDs). The work was entrusted to Sri.K.Ramachandra Reddy, Vedayapalem, Nellore @ 16.21% less than Estimate Contract Value (ECV) on 20-12-2017. Due to non availability of sand, 1st EOAT was sanctioned by Engineer-in-Chief, Tribal Welfare, Vijayawada up to 29-02-2020 without positive price escalation beyond the agreement period. The work was not completed within 1st EoAT period due to lock down of Covid-19 and non availability of sand. At present, the work is in finishing Stage. Therefore, he has requested for 2nd EOAT up to 15-11-2020.

2. Further, the Engineer-in-Chief, Tribal Welfare, Vijayawada has requested the Government to sanction of 2nd Extension of Agreement Time (EOAT) up to 15.11.2020 (260 Days beyond 1st EOAT Date), due to Covid-19 and sand problem without Liquidate Damages (LDs) and without positive price escalation beyond the agreement period which was already imposed in 1st EOAT.

3. Government after careful examination of the matter and hereby accord permission to the Engineer-in-Chief, Tribal Welfare for granting of 2nd Extension of Agreement Time (EOAT) up to 15.11.2020 without Liquidate Damages (LDs) and without positive price escalation beyond the agreement period for the work "Construction of Andhra Pradesh Tribal Welfare Residential School(Girls) at Srikalahasthi in Chittoor District with an Estimation.Cost of Rs.300.00 lakhs (Rupees Three Hundred Lakhs Only) sanctioned under RIDF-XXII tranche (Nabard Aid)".

4. The Engineer-in-Chief, Tribal Welfare (FAC), Vijayawada shall take further necessary action in the matter accordingly.

(BY ORDER AND IN THE NAME OF THE GOVERNOR OF ANDHRA PRADESH)

KANTILAL DANDE
SECRETARY TO GOVERNMENT

To
The Engineer-in-Chief, Tribal Welfare (FAC), Vijayawada.
The District Collector, ITDA, Chittoor District.
The Pay and Accounts Officer, Vijayawada.
Copy to:
The P.S to Hon'ble Deputy Chief Minister (TW)
The P.S to Secretary to Government (TW)
SF/SCs

//FORWARDED:BYORDER//

SECTION OFFICER